

Sl. No	Name of the Power Plant	Capacity (MW)	Ownership	Type of Fuel	Expected Commissioning Date	Remarks
15	Tangail 20 MW	20	IPP (REB)	Gas/FO	December, 2012	• LOI Issued on 12.09.2011.
16	Narayangonj 50 MW	50	IPP (REB)	FO	December, 2012	• LOI Issued on 12.09.2011.
17	Ghorashal, Narsingdi 100 MW PP	100	IPP	Gas	December, 2012	• LOI Issued on 23.11.2011.
18	Ashugonj 50 MW PP	50	IPP	Gas	December, 2012	• LOI Issued on 23.11.2011.
Sub-Total (Private) (July-Dec./12)		1054				
Sub-Total (Private)		1354				
Total (2012)		1986				

Projects Completion by Year 2013

Public Sector						
1	Khulna 150 MW GT	150	NWPGC	Gas/HSD	May, 2013	• Contract Signed with Isolux Spain on 12.05.2011 Finance: ADB. • Target: 34.05% • Achieved: 26.05%
Sub-Total (Public)(Jan.-June/13)		150				
2	Kodda, Gazipur 150 MW Power Plant	150	BPDB- RPCL Powergen Ltd.	FO/Gas	August, 2013	• Two Tender Document Received on 17.01.2012 & Under Evaluation
3	Hariপুর 360 MW CCPP	412	EGCB	Gas	October, 2013	• Contract signed with Marubini Corporation, Japan on 09.02.2011 & Construction work is going on.
4	Siddirganj 450 MW CCPP: SC GT Unit	200	EGCB	Gas	October, 2013	• NOA Issued to Isolux on 11.10.2011. Finance: WB
5	Ashugonj 225 CCPP: SC GT Unit	150	APSCL	Gas	December, 2013	• Contract signed with Consortium of Hyundai Engineering & Daewoo International on 05.10.2011.
6	Bhola 225 MW CCPP: SC GT Unit	150	BPDB	Gas	December, 2013	• Tender Documents Received on 31.01.2012 & Under Evaluation
7	Shikalbaha 150-225 MW CCPP: SC GT Unit	150	BPDB	Gas/FO	December, 2013	• Tender Documents Received on 31.01.2012 & Under Evaluation
8	Chapai Nababganj	100	BPDB	FO	December, 2013	• Tender Invited : 05.10.2011 • Tender Submission: 23.04.2012
9	Kaptai Solar	5	BPDB	Solar	December, 2013	• DPP Approved by PEC Committee. Recast DPP Send to Ministry.
Sub-Total (Public) (July-Dec./13)		1317				
Sub-Total (Public)		1467				
Private Sector						
1	Comilla (Jangalia) Peaking	50	IPP	Gas/FO	June, 2013	• LOI Issued on 22.09.2011.
2	Narayangonj (Gogonnagar)100 MW PP	102	IPP	FO	June, 2013	• LOI Issued on 06.07.2011.
3	Nababganj 50 MW PP	50	IPP(REB)	FO	June, 2013	• Approved by Purchase Committee on 29.01.2012
4	Munshigonj 50 MW PP	50	IPP(REB)	FO	June, 2013	• Approved by Purchase Committee on 29.01.2012
5	Manikganj 50 MW PP	50	IPP(REB)	FO	June, 2013	• Approved by Purchase Committee on 29.01.2012
Sub-Total (Private) (Jan.-June/13)		302				
6	Regional Power Import	500	Import		July, 2013	
7	Bibiana 300-450 MW CCPP (1 st Unit): SC GT Unit	222	IPP	Gas	August, 2013	• Contract Signed with Summit Power on 12.05.2011.
8	Bibiana 300-450 MW CCPP (2 nd Unit): SC GT Unit	222	IPP	Gas	August, 2013	• Contract Signed with Summit Power on 12.05.2011.
9	Meghnaghat 300-450 MW CCPP (2 nd Unit) Dual Fuel: SC GT Unit	220	IPP	Gas/FO	September, 2013	• Contract Signed with Summit Power on 12.05.2011.
10	Kaliakair Peaking Plant, Gazipur	149	IPP	Gas/FO	September, 2013	• LOI issued on 03.08.2011
11	Bhairab, Kishorgonj 50 MW PP	50	IPP	FO	September, 2013	• Approved by Purchase Committee on 29.01.2012
12	Sathkira 50 MW PP	50	IPP	FO	September, 2013	• Approved by Purchase Committee on 29.01.2012
13	Solar	7	IPP	Solar	September, 2013	• PQ Invitation soon.
14	Keraniganj 150 MW PP	150	IPP	Gas/FO	November, 2013	• Approved by Purchase Committee on 29.01.2012
Sub-Total (Private) (July-Dec./13)		1570				
Sub-Total (Private)		1872				
Total (2013)		3339				

Sl. No	Name of the Power Plant	Capacity (MW)	Ownership	Type of Fuel	Expected Commissioning Date	Remarks
--------	-------------------------	---------------	-----------	--------------	-----------------------------	---------

Projects Completion by Year 2014

Public Sector						
1	Madanganj 150 MW Power Plant	150	BPDB	Gas	March, 2014	•Procurement Process will start soon.
2	Shajibazar CCPP : SC GT Unit	200	BPDB	Gas	June, 2014	•Tender Invited : 26.12.2011 Submission: 30.04.2012 •Tender
3	Ghorasal 300-450 MW CCPP: SC GT Unit	200	BPDB	Gas	June, 2014	•Tender Invited : 26.12.2011 Submission: 07.05.2012 •Tender
Sub-Total (Public)(Jan.-June/14)		550				
4	Ashugonj 225 CCPP: ST Unit	75	APSCL	Gas	July, 2014	• Contract signed with Consortium of Hyundai Engineering & Daewoo International on 05.10.2011.
5	Bibiana #3 CCPP: SC GT Unit	300	BPDB	Gas	July, 2014	• Six Tender Document Received on 17.01.2012 & Under Evaluation
6	Siddirganj 450 MW CCPP : ST Unit	135	EGCB	Gas	August, 2014	• NOA Issued to Isolux on 11.10.2011. Finance: WB
7	Bhola 225 MW CCPP: ST Unit	75	BPDB	Gas	September, 2014	•Tender Documents Received on 31.01.2012 & Under Evaluation
8	Shikalbaha 225 MW CCPP: ST Unit	75	BPDB	Gas/FO	September, 2014	•Tender Documents Received on 31.01.2012 & Under Evaluation
9	Ashuganj (South) 450 MW CCPP	450	APSCL	Gas	December, 2014	• 2 Bid Received on 29.10.2011 & under Evaluation.
Sub-Total (Public) (Jul.-Dec/14)		1110				
Sub-Total (Public)		1660				
Private Sector						
1	Solar Thermal Power Plant	18	IPP	Solar	March, 2014	• Contract Signed with Solarium Power Ltd. On 20.12.2011
2	Wind	100	IPP (BPDB)	Wind	March, 2014	•PQ will invite soon.
3	Bhola 150-225 MW CCPP (2 nd unit):SC GT Unit	150	IPP	Gas	March, 2014	• 2 Bid Document Received on 24.11.2011 & under Evaluation.
4	Fenchuganj 100-150 MW CCPP	100	IPP	Gas	June, 2014	• Approved by Purchase Committee on 29.01.2012
5	Sirajganj 300-450 MW CCPP: SC GT Unit	200	IPP	Gas	June, 2014	• PQ & RFP Invited on : 26.01.2012 & RFP Submission: 04.04.2012 • PQ
Sub-Total(Private)(Jan.-June/14)		568				
6	Bibiana 300-450 MW CCPP (1 st Unit): ST Unit	119	IPP	Gas	August, 2014	• Contract Signed with Summit Power on 12.05.2011.
7	Bibiana 300-450 MW CCPP (2 nd Unit): ST Unit	119	IPP	Gas	August, 2014	• Contract Signed with Summit Power on 12.05.2011.
8	Meghnaghat 300-450 MW CCPP (2 nd Unit) : ST Unit	115	IPP	Gas/FO	September, 2014	• Contract Signed with Summit Power on 12.05.2011.
9	LNG Based 200-850 MW CCPP: SC GT Unit	150	IPP	LNG	September, 2014	• RFP issued on 01.06.2011 RFP Submission: 08.04.2012 •
10	Chittagong 150-300 MW Coal Fired Power Project	283	IPP	Imp. Coal	December, 2014	• Contract Initialed on 20.12.2011
11	Khulna 150-300 MW Coal Fired Power Project	283	IPP	Imp. Coal	December, 2014	• Contract Initialed on 20.12.2011
Sub-Total (Private) (July-Dec.14)		1069				
Sub-Total (Private)		1637				
Total (2014)		3297				

Projects Completion by Year 2015

Public Sector						
1	Bibiana #3 CCPP: ST Unit	150	BPDB	Gas	March, 2015	• Six Tender Document Received on 17.01.2012 & Under Evaluation
2	Barapukuria 250-300 MW (3rd Unit)	250	BPDB	Coal	April, 2015	•Tender Invited : 26.12.2011 Submission: 26.04.2012 •Tender
3	Bheramara 360 MW CCPP	360	NWPGC	Gas	June, 2015	• PQ documents preparation completed and sent to JICA for approval. • Consultancy Contract signed. Finance: JICA
4	Shajibazar CCPP: ST Unit	100	BPDB	Gas	June, 2015	•Tender Invited : 26.12.2011 Submission: 30.04.2012 •Tender
5	Ghorasal 300-450 MW CCPP : ST Unit	100	BPDB	Gas	June, 2015	•Tender Invited : 26.12.2011 Submission: 07.05.2012 •Tender
Sub-Total (Public)(Jan.-June/15)		960				
6	Ashugonj (North) CCPP	450	APSCL	Gas	December, 2015	• DPP Prepared.
Sub-Total (Public) (Jul.-Dec/15)		450				
Sub-Total (Public)		1410				
Private Sector						
1	Bhola 150-225 MW CCPP (2 nd unit): ST Unit	75	IPP	Gas	January, 2015	• 2 Bid Document Received on 24.11.2011 & under Evaluation.
2	Sirajganj 300-450 MW CCPP:ST Unit	100	IPP	Gas	April, 2015	• PQ & RFP Invited on : 26.01.2012 & RFP Submission: 04.04.2012 • PQ
Sub-Total(Private)(Jan.-June/15)		175				
3	LNG Based 200-850 MW CCPP: ST Unit	75	IPP	LNG	September, 2015	• RFP issued on 01.06.2011 RFP Submission: 08.04.2012 •
4	Maowa, Munshiganj 300-650 MW Coal Fired Power Project	522	IPP	Imp. Coal	November, 2015	• Contract Initialed on 20.12.2011
Sub-Total (Private) (July-Dec.15)		597				
Sub-Total (Private)		772				
Total (2015)		2182				

Sl. No	Name of the Power Plant	Capacity (MW)	Ownership	Type of Fuel	Expected Commissioning Date	Remarks
--------	-------------------------	---------------	-----------	--------------	-----------------------------	---------

Projects Completion by Year 2016

Public Sector						
1	Large 750 MW CCPP (Meghnagat/ Dhaka North)	750	BPDB/ RPCL	Gas	March, 2016	• PDPP Prepared.
Sub-Total (Public)(Jan.-June/16)		750				
Sub-Total (Public)		750				
Private Sector						
1	Chittagong 300-650 MW Coal Fired Power Project	300	IPP	Imp. Coal	March. 2016	• Send to MEMR for approval on 29.06.2011 for issuance of LOI.
2	Khulna 1300 MW Large Coal	1300	PPP (Joint Vent.) / IPP	Imp. Coal	June, 2016	• NTPC submitted Draft Feasibility Report. • Formation of shell company approved on 25/04/2011 by Cabinet • JV Agreement with NTPC signed on 29.01.2012.
Sub-Total (Private) (Jan.-June16)		1600				
Sub-Total (Private)		1600				
Total (2016)		2350				

Summary:

Calender Year	2012 (MW)	2013 (MW)	2014 (MW)	2015 (MW)	2016 (MW)	Total (MW)		
Public	632	1467	1660	1410	750	5919		
Private	1354	1872	1637	772	1600	7235		
Total	1986	3339	3297	2182	2350	13154		

Fiscal Year	2012 (MW)	2013 (MW)	2014 (MW)	2015 (MW)	2016 (MW)	2017 (MW)	Total (MW)	
Public	1204	325	1867	2070	1200	0	6666	
Private	525	1356	2138	1244	2197	0	7460	
Total	1729	1681	4005	3314	3397	0	14126	